



Upcoming Community Meetings

Monday, February 6, 2012

Tuesday, March 6, 2012

Tuesday, April 10, 2012

Tuesday, May 8, 2012

Monday, June 4, 2012

Major Benchmarks for the Design Phase

Goal	Achieved
Hiring of Brailsford and Dunlavey, Project Management	September 2011
Hiring of VMDO to develop the preK-8 educational specifications	October 2011
School Board public hearing on the Educational Specifications	December 15, 2011
School Board Resolution adopting Procurement Procedures for Design-Build and Construction Management Contracts	December 15, 2011
School Board approval of the Educational Specifications	January 2012
School Board approval of Architectural and Engineering Contract	January 2012

Scheduled for 2012

1ST QTR.

Visioning

JANUARY

Concept Plan Review with community, School Board, staff, and students

Construction manager at-risk contract

Concept plan submission to City

2ND QTR.

Continuing work on concept plan/design development with community, School Board, staff, and students

3RD QTR.

Continuing work on concept plan/design development with community, School Board, staff, and students

Submit preliminary DSUP application to City

School Board, Planning Commission, and City Council hearings and approval

4TH QTR.

School Board, Planning Commission, and City Council hearings and approval

Begin final site plan and building permit process